

Table 5-1
Excavation, Backfill, and Restoration Dates by Phase
Site 114, Garfield Avenue Group
PPG, Jersey City, New Jersey

Site	Excavation Start	Excavation Complete	Backfill Start	Backfill Complete	Restoration Complete
IRM #1	7/19/2010	6/20/2014*	7/14/2010 (within test pits)	6/30/2014*	TBD
Phase 1A	4/18/11 (discontinued due to shoring in May 2011), restarted 3/08/2012	8/09/2012	5/16/2012	9/19/2012	1/31/2018
Phase 1B	7/09/2012	6/28/2013	9/10/2012	8/27/2014	
Phase 1C	4/30/2013	7/09/2014	10/24/2013	7/25/2014	
Phase 2A	12/26/2012	11/26/2013	3/01/2013**	1/17/2014**	
Phase 2B-1	5/09/2013	9/24/2014	8/01/2013	10/21/2014	
Phase 2B-2	1/10/2014	3/24/2014	3/25/2014	5/02/2014	
Phase 2B-3	10/25/2013	8/26/2014	2/21/2014	10/30/2014	
Phase 2B-4	12/30/2013	11/24/2014	4/15/2014	1/20/2015	

Notes:

IRM - Interim Remedial Measure

TBD - to be determined

*Excavation of IRM #1 was initially complete on 9/27/2011. Subsequently, there was additional excavation in the Western Sliver (3/18/2014 – 6/11/2014) and Northwest Grids (6/13/2014 - 6/20/2014), with backfill complete in the Western Sliver on 6/12/14 and in Northwest Grids on 6/30/2014. The date shown reflects the final date of excavation in the area.

**Phase 2A “Backfill Start” and “Backfill Complete” dates are based on the first and last dates that clean fill was delivered to the Site, rather than based on actual field activity dates.