

Non Garfield Avenue Group, Site 186 Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	2013											
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
1	Approvals	21 days	6/3/13	7/1/13				▶									
2	Notify Owner and Obtain Property Owner Approval	21 days	6/3/13	7/1/13				▶									
3	Procurement	21 days	6/3/13	7/1/13				▶									
4	Prepare Bid Specification and Request Costs from ENTACT	21 days	6/3/13	7/1/13	2SS			▶									
5	Site Work	29 days	7/9/13	8/16/13							▶						
6	Conduct Waste Classification Sampling	1 day	7/9/13	7/9/13	2FS+1 wk							▶					
7	Ready for Excavation	0 days	8/5/13	8/5/13	6FS+3 wks								▶				
8	Excavation & Restoration	10 days	8/5/13	8/16/13									▶				
9	Mark-out and GPR	1 day	8/5/13	8/5/13	7									▶			
10	Excavation Start	0 days	8/6/13	8/6/13	11SS										▶		
11	Soil Excavation and Site Restoration	9 days	8/6/13	8/16/13	7										▶		
12	Excavation Complete	0 days	8/16/13	8/16/13	11FF											▶	
13	Conduct Remedial Action	2 wks	8/5/13	8/16/13	6FS+3 wks										▶		
14	Restoration Complete	0 days	8/16/13	8/16/13	13											▶	
15	Prepare and Submit Remedial Action Report	49 days	8/19/13	10/28/13	13											▶	
16	Receive NFA from NJDEP	1 day	12/13/13	12/13/13	15FS+1.5 mons											▶	

Date: 6/14/13	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Time: 11:32 AM	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	