

**Figure 17-12  
PPG New Jersey Chrome- GA Group  
Excavation Sequence**

Date	2012			2013				2014				2015			
	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q
*Target Waste Disposal Tonnage at End of Quarter	100,000	140,000	165,000	241,000	248,000	301,000	353,000	397,600	459,300	525,400	593,800	655,300	734,900	804,800	808,400
Site 114	1A	25,000 Tons													
	1B		120,000 Tons												
	1C						55,000 Tons								
	2A						PSE&G Excavation								
	2B-1						80,000 Tons								
	2B-2										30,000 Tons				
	2B-3									70,000 Tons					
	2B-4										80,000 Tons				
Properties South of Carteret	3A										60,000 Tons				
	3B													148,000 Tons	
	3C													43,000 Tons	
<i>Estimated Tons/Day by Quarter</i>	375	600	400	1,150	730	843	983	913	1,343	1,320	1,137	977	1,410	1,187	160

\* Target Waste Disposal Volumes prior to Q2 2013 were based on the original project schedule. Target Waste Disposal Volumes from Q2 2013 are based on the Excavation Sequence (Exhibit 1) dated June 13, 2013 and submitted to the Court on June 14, 2013. The target tonnage was adjusted to capture tonnage for the for GA Group only. Last updated January 2014.

